STATUS REPORT

OCTOBER 2026

CADDO MILLS ISD

HIGH SCHOOL STADIUM ADDITION

FINANCIAL UPDATE			
PRESSBOX AND SITE WORK CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	$447,811	OWNER CONTINGENCY BALANCE	$250,000
CONSTRUCTION CONTINGENCY BALANCE	$300,044		
TOTALS			
PROGRAM BUDGET	$34,087,274	JOB COSTS TO DATE	$11,667,748

HIGH SCHOOL STADIUM ADDITION PICTURES













STATUS REPORT

OCTOBER 2026

CADDO MILLS ISD

HIGH SCHOOL STADIUM ADDITION

PROJECT UPDATES
• UNIT A, PRESS BOX, SECOND- AND THIRD-FLOOR SLAB WORK IS COMPLETE.
• UNITS C AND D, VISITOR SIDE EXTERIOR BRICK WORK IS COMPLETE.
• VISITOR LOCKER ROOM ROOF INSTALLATION IS COMPLETE.
• UNITS A AND B, HOME SIDE ROOFING WORK IS IN PROGRESS.
• UNITS A AND B, HOME SIDE BRICKWORK IS IN PROGRESS.
• UNITS A AND B, HOME SIDE INTERIOR WALL LAYOUT IS IN PROGRESS.
• UNIT C, VISITOR SIDE TILE WORK IS IN PROGRESS.

HIGH SCHOOL STADIUM ADDITION PICTURES







STATUS REPORT

OCTOBER 2026

CADDO MILLS ISD

HIGH SCHOOL STADIUM ADDITION – OFFSITE ROADWAY

FINANCIAL UPDATE			
CONSTRUCTION CONTINGENCY BALANCE	$99,514		
PROGRAM BUDGET	$1,497,682	JOB COSTS TO DATE	$346,083

OFFSITE ROADWAY PICTURES








CUMMING GROUP GALLAGHER

STATUS REPORT

OCTOBER 2026

CADDO MILLS ISD

HIGH SCHOOL STADIUM ADDITION – OFFSITE ROADWAY

PROJECT UPDATES
• CONCRETE SUBGRADE PREPARATIONS ARE IN PROGRESS.

OFFSITE ROADWAY PICTURES





